



Emergency Exit Inspection - Signage, Lighting, and Door Hardware

| | |
|---|------------------------------------|
| Project Name: Checksheets.com | Project Code: CHKSHEETS1 |
| Equipment Tag: ----- | System: ----- |
| Discipline: Fire and Safety | Location: ----- |
| Contractor: ----- | Date: 22/01/2026 |

1. Exit Door Hardware and Operation

Verification of emergency exit door hardware installation and operational functionality

| # | Activity / Check Item | Response |
|---|--|--|
| 1 | Exit door opens in direction of egress travel <i>Door must swing outward in direction of exit discharge</i> Ref: NFPA 101, IBC | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 2 | Exit door hardware operates with single motion force ≤15 lbs <i>Test door opening force with force gauge</i> Ref: NFPA 101, ADA | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 3 | Panic hardware/exit devices installed and functional <i>Test panic bars and touch pad exit devices</i> Ref: NFPA 101 | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 4 | Door self-closes and latches properly <i>Verify automatic closing and positive latching</i> Ref: NFPA 101 | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 5 | Exit door free of locks, chains, or other securing devices <i>Doors must be readily openable from egress side</i> Ref: NFPA 101, IBC | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |

2. Exit Signage

Verification of emergency exit sign installation, visibility, and compliance

| # | Activity / Check Item | Response |
|---|---|--|
| 6 | EXIT signs installed at all required exit doors <i>Verify signs at each exit door and above door</i> Ref: NFPA 101, IBC | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 7 | EXIT signs clearly visible and unobstructed from approach <i>Signs must be visible from normal viewing angle</i> Ref: NFPA 101 | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 8 | EXIT signs comply with size, color, and letter requirements <i>Red letters on white background or approved equivalent</i> Ref: NFPA 101 | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |

| | | | | |
|----|--|--------------------------|--------------------------|--------------------------|
| 9 | Directional exit signs installed along exit access routes <i>Arrows indicating direction to nearest exit</i> Ref: NFPA 101 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 10 | EXIT signs securely mounted and protected from damage <i>Check mounting brackets and protective covers</i> Ref: NFPA 101 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

3. Emergency Lighting

Verification of emergency lighting system installation and functionality

| # | Activity / Check Item | Response | | |
|----|--|--------------------------|--------------------------|--------------------------|
| 11 | Emergency lighting fixtures installed at exit doors <i>Illumination required at exit doors and along exit paths</i> Ref: NFPA 101, IBC | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 12 | Emergency lighting provides minimum 1 foot-candle illumination <i>Measure with light meter at floor level</i> Ref: NFPA 101 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 13 | Emergency lighting activates automatically upon power failure <i>Test by simulating power interruption</i> Ref: NFPA 101 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 14 | Battery backup provides minimum 90 minutes operation <i>Verify battery capacity and duration test</i> Ref: NFPA 101 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 15 | Emergency lighting covers entire exit path with uniform distribution <i>No dark spots or shadows along egress path</i> Ref: NFPA 101 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

4. Exit Path and Accessibility

Verification of clear exit paths and accessibility compliance

| # | Activity / Check Item | Response | | |
|----|---|--------------------------|--------------------------|--------------------------|
| 16 | Exit door width meets minimum requirements (32" clear) <i>Measure clear opening width with door at 90 degrees</i> Ref: ADA, IBC | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 17 | Exit threshold height compliant (≤ 0.5 " high) <i>Measure threshold height with ruler</i> Ref: ADA | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 18 | Exit path free of obstructions and projections <i>Verify clear width maintained along entire path</i> Ref: NFPA 101, IBC | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 19 | Floor surfaces level and slip-resistant <i>Check for level surfaces and appropriate friction</i> Ref: NFPA 101, ADA | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 20 | Vision panels in exit doors (where required) not obstructed <i>Check glazing for cracks and visibility</i> Ref: IBC | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

5. Documentation and Final Checks

Final verification and documentation requirements

| # | Activity / Check Item | Response |
|----|---|--|
| 21 | Installation drawings red-lined as-built <i>Mark up drawings with actual installation details</i> Ref: Project Procedures | <input type="checkbox"/> Pass <input type="checkbox"/> N/A <input type="checkbox"/> Fail |
| 22 | Punch list items identified and recorded Ref: Project Procedures | |
| 23 | Punch list number if applicable | |
| 24 | Final inspection remarks and observations <i>Record any additional comments or observations</i> | |

Prepared By:

Reviewed By:

Approved By:

Date: _____ Sign: _____

Date: _____ Sign: _____

Date: _____ Sign: _____